



Change Order No. 2
Change Order Effective Date: 1/6/2025

CITY OF EVERETT
Change Order

Project Title Edgewater Creek Bridge Replacement
Department Public Works
Work Order No. 3694
Contractor: Granite Construction Co. - PNW Region
Contract Award Date: 5/29/2024
City Staff Contact: Keith Alewine
Change Order No. 2
Change Order Effective Date 1/6/2025

CONTRACT SUM

	Original Contract Sum	Total of Previous Change Orders	This Change Order	Contract Sum After this Change Order
Amount	\$ 25,396,731.77	\$ 39,282.00	\$ 13,498.81	\$ 25,449,512.58
+ WSST	\$ 13,158.89			\$ 13,158.89
Total	\$ 25,409,890.66	\$ 39,282.00	\$ 13,498.81	\$ 25,462,671.47

CONTRACT TIME

Original Contract Time	310	Working Days <input checked="" type="checkbox"/> / Calendar Days <input type="checkbox"/>
Date of Notice to Proceed		10/23/2024
Cumulative adjustment to time by <i>prior</i> Change Orders		0
Adjustment to time by <i>this</i> Change Order		3
New Contract Time (<i>including this Change Order</i>)		313






Change Order No. 2
Change Order Effective Date: 1/6/2025

Contractor and City agree as follows:

- 1. The scope of Work shall be changed to the extent described in Exhibit A.**
- 2. The amount of this Change Order for the changes described in Exhibit A, represents complete compensation for the changes described in Exhibit A, including all direct and indirect costs and impacts. The Contract Sum shall be adjusted as described in this Change Order.**
- 3. Everett Municipal Code 3.80.050 sets forth the threshold amounts below which the Mayor or his designee is authorized to direct Contractor to perform additional work. In calculating such threshold amounts, Washington State sales tax, as applicable to the Work, has been considered.**
- 4. The Contract Time of the Contract shall be adjusted to the extent described in this Change Order.**
- 5. Contractor waives and releases any and all claims arising out of, or related to, this Change Order, the work described in Exhibit A, and all work and actual or constructive changes that occurred or began prior to the date of this Change Order, including, but not limited to, claims for equitable adjustment of time and compensation, delay, impact, overhead, or inefficiencies. This provision does not apply to requests for equitable adjustment of time or price for which the Contractor timely and properly provided notice of a differing site condition, protest, dispute, claim or Contract Claim as required by the Contract Documents. If the Contract Documents establish a time period for notice of a differing site condition, protest, dispute, claim, or Contract Claim that ends after the date of this Change Order, but relates to work performed prior to the date of this Change Order, then this provision does not apply if the Contractor timely and properly submits such notice**
- 6. This Change Order only changes the contract between Contractor and City to the extent explicitly provided herein.**
- 7. Signature(s) on this Change Order may be by pdf, email, fax or other electronic means, in which case such signature(s) will have the same effect as an original ink signature. This Change Order may be signed in counterparts, each of which shall be deemed an original, and all of which, taken together, shall be deemed one and the same document.**

Change Order No. 2

Change Order Effective Date: 1/6/2025

CITY			
 Mayor Date: <u>01/22/2025</u>		Attest:  Office of the City Clerk	
Standard Document Approved as to Form Office of the City Attorney (5.13.22)			
Recommended By:			
Construction Manager (if applicable)	Project Manager (if applicable)	Engineering Manager (if applicable)	Department Director
 Date: <u>1/6/2025</u>	 Date: <u>1/16/25</u>	 Date: <u>1/16/25</u>	 Date: _____
CONTRACTOR			
By <u>Ryan Olson</u> Officer		Date: <u>01/22/2025</u>	

Change Order No. 2
Change Order Effective Date: 1/6/2025

Exhibit A—Description of Changed Work

New Item No. 201: Mukilteo Water District Meter Base. Add New Item No. 201 entitled, "Mukilteo Water District Meter Base" at the agreed to Lump Sum Price of \$13,498.81, resulting in a contract increase of \$13,498.81. This change order directs the Granite Construction Co. to install a permanent meter base for the Mukilteo Water District as detailed in the attachment A at the corner of Lamar Dr. and Mukilteo Blvd. This change includes procuring and installing one each of:

1. 100A Service cabinet.
2. 200A meter socket.
3. 100A service disconnect.
4. 100A panel, plywood & strut rack per provided figure 4-10 including 12" x 36" concrete foundation.
5. Two 4" Diameter PVC conduits stubbed to telemetry cabinet.
6. Foundations for the cabinet.
7. Coordination with utilities, and securing all required permits.

Justification

Mukilteo Water and Wastewater District has a facility at the corner of Lamar Drive and Mukilteo Boulevard that is obstructing necessary work for this contract-Edgewater Creek Bridge Replacement project. This new item is being added to account for costs to complete work as detailed above and in attachment A.

Costs and Working Days

Total cost for Change Order No. 2 is \$13,498.81.

There are three (3) working days added to the contract in Change Order No. 2.

The Contract states in Section 1-07.23(1).OPT5.FR1.DOCX-3 that the full bridge closure is for twelve (12) months, This Change Order No. 2 adds three (3) days to that closure to 12 months plus 3 days.










Granite Construction Company-Edgewater Creek Bridge Replacement-Change Order No. 2-DE-SD

Final Audit Report

2025-01-22

Created:	2025-01-18
By:	Marista Jorve (mjorve@everettwa.gov)
Status:	Signed
Transaction ID:	CBJCHBCAABAADy61pLSwEfav1t3XNuZW-nDvbu5ruJCN

"Granite Construction Company-Edgewater Creek Bridge Replacement-Change Order No. 2-DE-SD" History


-  Document created by Marista Jorve (mjorve@everettwa.gov)
2025-01-18 - 5:35:07 PM GMT
-  Document emailed to Dan Enrico (DEnrico@everettwa.gov) for approval
2025-01-18 - 5:35:55 PM GMT
-  Email sent to kmiller@everettwa.gov bounced and could not be delivered
2025-01-18 - 5:36:22 PM GMT
-  Email viewed by Dan Enrico (DEnrico@everettwa.gov)
2025-01-21 - 5:21:26 PM GMT
-  Document approved by Dan Enrico (DEnrico@everettwa.gov)
Approval Date: 2025-01-21 - 5:21:35 PM GMT - Time Source: server
-  Document emailed to Ryan Olson (ryan.olson@gcinc.com) for signature
2025-01-21 - 5:21:44 PM GMT
-  Email viewed by Ryan Olson (ryan.olson@gcinc.com)
2025-01-22 - 2:59:54 AM GMT
-  Document e-signed by Ryan Olson (ryan.olson@gcinc.com)
Signature Date: 2025-01-22 - 3:38:16 PM GMT - Time Source: server
-  Document emailed to Tim Benedict (TBenedict@everettwa.gov) for approval
2025-01-22 - 3:38:19 PM GMT

 Email viewed by Tim Benedict (TBenedict@everettwa.gov)

2025-01-22 - 3:41:44 PM GMT

 Document approved by Tim Benedict (TBenedict@everettwa.gov)

Approval Date: 2025-01-22 - 3:41:55 PM GMT - Time Source: server

 Document emailed to Cassie Franklin (cfranklin@everettwa.gov) for signature


2025-01-22 - 3:41:57 PM GMT

 Email viewed by Cassie Franklin (cfranklin@everettwa.gov)

2025-01-22 - 3:58:39 PM GMT

 Document e-signed by Cassie Franklin (cfranklin@everettwa.gov)

Signature Date: 2025-01-22 - 3:58:49 PM GMT - Time Source: server

 Document emailed to Marista Jorve (mjorve@everettwa.gov) for signature

2025-01-22 - 3:58:51 PM GMT

 Document e-signed by Marista Jorve (mjorve@everettwa.gov)

Signature Date: 2025-01-22 - 4:18:12 PM GMT - Time Source: server

 Agreement completed.

2025-01-22 - 4:18:12 PM GMT