



**CHANGE ORDER #**

0001

Project (Procurement) Number: Small Works Roster Project Title:

**IFQ #2025-062 Thornton A. Sullivan Park Float Renovation**

**Description of Change:** (Attach contractor's change proposal and cost schedule) (Attach Price or Cost Analysis)

BUILDING/LOCATION: 11405 Silver Lake Road, Everett, WA 98208

This change order increases the project price to install a permanent concrete anchor and replace threaded rods on Dock #1. This change order will not extend the contract time.






Per Section 2.6 of the SWR, the contractor was required to perform a diving check to ensure that connections to submerged concrete anchors were secure. During the diving check, the contractor was unable to locate the concrete anchor for Dock #1. The anchor is required to hold the dock in place and keep it aligned with the access ramp. Without the anchor, the dock cannot be used and is a safety concern for the public.

The dock specifications called for 3/4" threaded rods. However, during the dock renovation, the contractor discovered that the holes were for 5/8" threaded rods, and most of the existing rods needed replacement because they were bent or broken. This required the contractor to procure new threaded rods to accommodate this change. Without proper threaded rods, the dock's structural integrity and secure assembly are at risk.

**The changes described above result in the following adjustment(s) in price and contract time (in calendar days).**

* Total Project Price Prior to this Change	\$147,046.20	Contract Time & Completion Date Prior to This Change		Completion Date Prior
				5/15/26
* Net (Increase) or (Decrease) Resulting from this Change+	+\$14,924.42	Net (Increase) or (Decrease) Resulting from this Change	0	
* Total Project Price Including this Change	\$161,970.62	Contract Time & Completion Date Including This Change		Completion Date After
				5/15/26

By signing below, City of Everett and the Contractor agree that the Contract work shall be changed to the extent described in the above "Description of Change" and that the compensation shown above represents complete compensation for all such changes, including all direct and indirect costs and impacts. The City of Everett and the Contractor further agree that Contract time shall be adjusted to the extent shown above. This Change Order only changes the contract between City of Everett and the Contractor to the extent explicitly provided in this Change Order. Signatures on this change order may be ink, scanned pdf signature, or other electronic means (such as AdobeSign).

CONTRACTOR		CITY OF EVERETT		
<b>East Slope Earthworks LLC</b> PO Box 1311 Cle Elum, WA 98922		<b>City of Everett</b> 2930 Wetmore Avenue Everett, WA 98201		<b>Date</b>
		Project Manager:		5/5/26
		Division Manager:		5/6/26
<b>Name &amp; Title:</b> Dustin Slimp, Owner <b>Date:</b> 05/07/2026		Department Director:	Kimberly B. Moore	5/6/26
		City Attorney	Template Approved as to Form	7.14.23
* WA Use Tax on materials included. WAC 458-20-171		Mayor:		05/08/2026
		Attest: 		

# 2025-062 Thornton A. Sullivan Park Float Renovation Change Order 1\_050626\_SD


Final Audit Report

2026-05-08

Created:	2026-05-07
By:	Marista Jorve (mjorve@everettwa.gov)
Status:	Signed
Transaction ID:	CBJCHBCAABAAphHIN4UA5veFH1TFTcuRgnhirxe_2qNJ

## "2025-062 Thornton A. Sullivan Park Float Renovation Change Order 1\_050626\_SD" History

-  Document created by Marista Jorve (mjorve@everettwa.gov)  
2026-05-07 - 6:27:53 PM GMT
-  Document emailed to Jenny Chang (JCHANG@EVERETTWA.GOV) for approval  
2026-05-07 - 6:28:58 PM GMT
-  Email viewed by Jenny Chang (JCHANG@EVERETTWA.GOV)  
2026-05-07 - 6:49:48 PM GMT
-  Document approved by Jenny Chang (JCHANG@EVERETTWA.GOV)  
Approval Date: 2026-05-07 - 6:50:46 PM GMT - Time Source: server
-  Document emailed to dustin slimp (dustins@eastslopeearthworks.com) for signature  
2026-05-07 - 6:50:51 PM GMT
-  Email viewed by dustin slimp (dustins@eastslopeearthworks.com)  
2026-05-07 - 7:02:51 PM GMT
-  Document e-signed by dustin slimp (dustins@eastslopeearthworks.com)  
Signature Date: 2026-05-07 - 7:48:24 PM GMT - Time Source: server - Signature Appearance Selected: IMAGE
-  Document emailed to Tim Benedict (TBenedict@everettwa.gov) for approval  
2026-05-07 - 7:48:28 PM GMT
-  Email viewed by Tim Benedict (TBenedict@everettwa.gov)  
2026-05-07 - 7:55:32 PM GMT
-  Document approved by Tim Benedict (TBenedict@everettwa.gov)  
Approval Date: 2026-05-07 - 7:57:17 PM GMT - Time Source: server

 Document emailed to Cassie Franklin (cfranklin@everettwa.gov) for signature


2026-05-07 - 7:57:20 PM GMT

 Email viewed by Cassie Franklin (cfranklin@everettwa.gov)

2026-05-08 - 3:59:05 PM GMT

 Document e-signed by Cassie Franklin (cfranklin@everettwa.gov)


Signature Date: 2026-05-08 - 3:59:18 PM GMT - Time Source: server - Signature Appearance Selected: MOBILE\_DRAW

 Document emailed to Marista Jorve (mjorve@everettwa.gov) for signature

2026-05-08 - 3:59:20 PM GMT

 Document e-signed by Marista Jorve (mjorve@everettwa.gov)

Signature Date: 2026-05-08 - 4:01:56 PM GMT - Time Source: server - Signature Appearance Selected: DRAW

 Agreement completed.

2026-05-08 - 4:01:56 PM GMT