



CHANGE ORDER #

0002

Project (Procurement) Number: Small Works Roster Project Title:

IFQ #2025-062 Thornton A. Sullivan Park Float Renovation

Description of Change: (Attach contractor's change proposal and cost schedule) (Attach Price or Cost Analysis)

BUILDING/LOCATION: 11405 Silver Lake Road, Everett, WA 98208

This change order increases the project price to install a new bull rail on Dock #1 and extends the contract time.

The project originally called for repairing the existing bull rail on Dock #1. During the renovations, the contractor found that the bull rail was damaged beyond repair. Having a bull rail on the dock is crucial for ADA and safety purposes and restores the dock to its original design. Additionally, while laying concrete for the docks as required by the project, the subcontractor exhausted the original material and did not have enough for Dock #1. The concrete needed is expected to arrive in about 1-2 weeks.

The bull rail for Dock #2 had different specifications to Dock #1 and #3. The contractor and project manager agreed on the best product to meet the specifications. The bull rail was recently ordered after the project manager's approval and is expected to arrive in 4-6 weeks.

The changes described above result in the following adjustment(s) in price and contract time (in calendar days).

* Total Project Price Prior to this Change	\$161,970.62	Contract Time & Completion Date Prior to This Change		Completion Date Prior
				5/15/26
* Net (Increase) or (Decrease) Resulting from this Change+	+\$2,693.78	Net (Increase) or (Decrease) Resulting from this Change	48	
* Total Project Price Including this Change	\$164,664.40	Contract Time & Completion Date Including This Change		Completion Date After
				7/1/26

By signing below, City of Everett and the Contractor agree that the Contract work shall be changed to the extent described in the above "Description of Change" and that the compensation shown above represents complete compensation for all such changes, including all direct and indirect costs and impacts. The City of Everett and the Contractor further agree that Contract time shall be adjusted to the extent shown above. This Change Order only changes the contract between City of Everett and the Contractor to the extent explicitly provided in this Change Order. Signatures on this change order may be ink, scanned pdf signature, or other electronic means (such as AdobeSign).

CONTRACTOR		CITY OF EVERETT		
East Slope Earthworks LLC PO Box 1311 Cle Elum, WA 98922		City of Everett 2930 Wetmore Avenue Everett, WA 98201		Date
<i>Dustin Slimp</i>		Project Manager:	<i>lilly</i>	05/21/2026
		Division Manager:	<i>Ruben Sanchez</i>	05/21/2026
Name & Title: Dustin Slimp, Owner		Department Director:	<i>Kimberly B. Moore</i>	05/22/2026
		City Attorney	Template Approved as to Form	7.14.23
Date: 05/28/2026		Mayor:	<i>[Signature]</i>	05/28/2026
* WA Use Tax on materials included. WAC 458-20-171		Attest: <i>[Signature]</i>		
		Office of the City Clerk		

2025-062 Thornton A. Sullivan Park Float Renovation Change Order 2_052226_SD


Final Audit Report

2026-05-28

Created:	2026-05-28
By:	Marista Jorve (mjorve@everettwa.gov)
Status:	Signed
Transaction ID:	CBJCHBCAABAAVDDIjDXNBiP4hCmbzllnvUn3hhm7-t1v

"2025-062 Thornton A. Sullivan Park Float Renovation Change Order 2_052226_SD" History

-  Document created by Marista Jorve (mjorve@everettwa.gov)
2026-05-28 - 4:16:06 PM GMT
-  Document emailed to Jenny Chang (JCHANG@EVERETTWA.GOV) for approval
2026-05-28 - 4:16:49 PM GMT
-  Email viewed by Jenny Chang (JCHANG@EVERETTWA.GOV)
2026-05-28 - 4:24:17 PM GMT
-  Document approved by Jenny Chang (JCHANG@EVERETTWA.GOV)
Approval Date: 2026-05-28 - 4:25:00 PM GMT - Time Source: server
-  Document emailed to dustin slimp (dustins@eastslopeearthworks.com) for signature
2026-05-28 - 4:25:02 PM GMT
-  Email viewed by dustin slimp (dustins@eastslopeearthworks.com)
2026-05-28 - 5:03:25 PM GMT
-  Document e-signed by dustin slimp (dustins@eastslopeearthworks.com)
Signature Date: 2026-05-28 - 5:04:42 PM GMT - Time Source: server - Signature Appearance Selected: IMAGE
-  Document emailed to Tim Benedict (TBenedict@everettwa.gov) for approval
2026-05-28 - 5:04:45 PM GMT
-  Email viewed by Tim Benedict (TBenedict@everettwa.gov)
2026-05-28 - 6:17:39 PM GMT
-  Document approved by Tim Benedict (TBenedict@everettwa.gov)
Approval Date: 2026-05-28 - 7:33:40 PM GMT - Time Source: server

 Document emailed to Cassie Franklin (cfranklin@everettwa.gov) for signature


2026-05-28 - 7:33:42 PM GMT

 Email viewed by Cassie Franklin (cfranklin@everettwa.gov)


2026-05-28 - 8:23:48 PM GMT

 Document e-signed by Cassie Franklin (cfranklin@everettwa.gov)

Signature Date: 2026-05-28 - 8:24:14 PM GMT - Time Source: server - Signature Appearance Selected: MOBILE_DRAW

 Document emailed to Marista Jorve (mjorve@everettwa.gov) for signature

2026-05-28 - 8:24:16 PM GMT

 Email viewed by Marista Jorve (mjorve@everettwa.gov)

2026-05-28 - 8:24:30 PM GMT

 Document e-signed by Marista Jorve (mjorve@everettwa.gov)

Signature Date: 2026-05-28 - 8:24:38 PM GMT - Time Source: server - Signature Appearance Selected: DRAW

 Agreement completed.

2026-05-28 - 8:24:38 PM GMT